GSTIN: 29AYHPN8663P1ZA
QUALIEX CIVIL DESIGN & CONSULTANCY
Project Management Services

Ref: QECD/BBMP/YNK/PMC-03/2020-21 **Date: 29-09-2020**

To,
The Executive Engineer,
Yelahanka Division,
Yelahanka Zone,
Bangalore-560064.

From,
Qualiex Civil Design & Consultancy,
#42, 18th Cross, Sri Rampura Main Road,
Jakkur, Amruthahalli,
Bangalore-560064.

PMC CERTIFICATE

Sub: Certifying the 1st and Final for the Work of **"Construction of RCC Drain at Attur Layout and Surrounding Area in Ward No.03, Attur".**

With Respect to above subject, this is bring to your kind information that we have scrutinized the 1st & Final Bill submitted by **" M/s. K.R.I.D.L"**, Contractor, Bangalore towards the above work. The work has been completed satisfactorily.

Sl No	Discription Work	Unit	Quantity	Amount in Rs.
1	KSRRB 300-2. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw up to 2 meters and an average lift upto 1.5 m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3	Cum	353.20	48671.03
2	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications	Cum	353.20	21340.37

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

3	KSRRB M2100 PCC 1 KSRRB M2100-10. Plain cement concrete M10 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @ 0.56cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days complete as per specifications MORTH Specification No. 2100	Cum	62.33	337944.32
4	Providing and laying Palin / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC cement at 300kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for for walls and bottom including cantering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH Specification No. 1500,1700,2200 walls & bottom thickness 15cm	Cum	141.38	999591.95
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 550	Tonne`	9.20	697475.00
6	Providing and fixing Precast RCC Slabs as per the approved design, specification and direction Engineer-in-charge. (Approved Data Rate)	Sqm	470.25	1269675.00
	Total Amount			**3374698.00**

Thanking You,

Yours Faithfully

For Qualiex Civil Design & Consultancy

Authorized Signature

Address: #42, 18th Cross, Sri Ram Pura Main Road, Jakkur, Amruthahalli, Bangalore-560064
Ph No:- +91 9482685185, +91 9035830663
Email: qualiexpvtltd@gmail.com